

# The Board of Education Town of Vernon

30 Park Street – PO Box 600  
Vernon, Connecticut 06066

Anne Fischer, Chairperson  
Mark Kalina, Vice Chairperson  
Stephen Linton, Secretary  
Patricia Buxton, Treasurer  
Kevin Brown  
Jennifer Buckler  
Deborah Rodriguez  
Mason Thrall  
Kristiana Wintress

May 11, 2021

## **DRAFT MINUTES**

### BOARD OF EDUCATION SPECIAL MEETING (Ad Hoc Committee)

A special meeting (Ad Hoc Committee) of the Vernon Board of Education was held at the Rockville High School in person on Tuesday, May 11, 2021.

#### **1.0 Call to Order**

The meeting was called to order at 6:00 p.m.

In attendance were:

Karen Affedt	Parent
Jeffrey Farrell	Athletic Director
Anne Fischer	Board Chair
Keith Hodson	Parent
Stephen Linton	Board Member
Joseph Macary	Superintendent
Marty Sitler	Parks & Recreation
Kevin Foley	Liberty Landscapes
Paul Misbach	Liberty Landscapes
Chris Hulk	SLR International Corp

#### **2.0 Public Comment**

There was no public comment.

#### **3.0 Meeting with Contractor Liberty Landscapes to Review Timeline and Answer Questions regarding the Rockville High School Stadium Field & Track**

Kevin Foley from Liberty Landscapes reviewed the tentative schedule of work (please see attached) and answered questions about the timeline and work completion targets.

A series of questions from the committee (also attached) was answered by Liberty Landscapes and SLR International Corp representatives at the meeting. Logistical details were explained to the committee and construction facets were discussed.

# **The Board of Education Town of Vernon**

**30 Park Street – PO Box 600  
Vernon, Connecticut 06066**

**Anne Fischer, Chairperson  
Mark Kalina, Vice Chairperson  
Stephen Linton, Secretary  
Patricia Buxton, Treasurer  
Kevin Brown  
Jennifer Buckler  
Deborah Rodriguez  
Mason Thrall  
Kristiana Wintress**

May 11, 2021

## **4.0 Adjournment**

The meeting adjourned at 6:44 p.m.

Respectfully submitted,

Stephen Linton, Board Secretary

# The Board of Education Town of Vernon

30 Park Street – PO Box 600  
Vernon, Connecticut 06066

Anne Fischer, Chairperson  
Mark Kalina, Vice Chairperson  
Stephen Linton, Secretary  
Patricia Buxton, Treasurer  
Kevin Brown  
Jennifer Buckler  
Deborah Rodriguez  
Mason Thrall  
Kristiana Wintress

May 11, 2021

Rockville High School

Track & Turf Field

5/11/2021

Questions for Liberty Landscapes:

1. Walk us through the timeline and process of the installation.
2. How are the synthetic turf sections going to be attached to one another?
3. What will be the logo on the middle of the field?
4. Will the Ram head logo be incorporated anywhere on the field or track?
5. Where will the power and water hook ups be located?
6. What areas will be blocked off to the public during construction?
7. Will the turf be all one shade of green or alternating?
8. Is there a penalty clause for late delivery?
9. Are there any plans or ideas for moving student activities if the project is late?

# The Board of Education Town of Vernon

30 Park Street – PO Box 600  
Vernon, Connecticut 06066

Anne Fischer, Chairperson  
Mark Kalina, Vice Chairperson  
Stephen Linton, Secretary  
Patricia Buxton, Treasurer  
Kevin Brown  
Jennifer Buckler  
Deborah Rodriguez  
Mason Thrall  
Kristiana Wintress

May 11, 2021

## LIBERTY Landscapes, LLC

Athletic Field Contractors

### SCHEDULE – ROCKVILLE HS FIELD & TRACK RENOVATIONS

1) DEMO / STRIP TOPSOIL	15 DAYS	6/1 – 6/21
2) INSTALL COLLECTOR PIPE INSTALL ELECTRICAL CONDUITS INSTALL WATER LINES/QC BOXES	7 DAYS	6/7 – 6/14
3) PREP D-ZONES FOR ASPHALT	2 DAYS	6/15 – 6/16
4) FOOTBALL GOAL POST FOOTINGS BALL SAFETY NETTING FOOTINGS TURF ANCHOR CURB D-ZONE CURBS	1 DAY 4 DAYS 7 DAYS 2 DAYS	6/17 – 6/25
5) LASER GRADE SUBGRADE		
6) INSTALL GEOFABRIC/FLAT PANEL DRAINS DYNAMIC BASE STONE DYNAMIC TOPPING STONE	10 DAYS	6/28 – 7/12
7) INSTALL FOOTBALL GOAL POSTS	1 DAY	
8) MILL/TACK/PAVE TRACK	4 DAYS	7/13 – 7/16
9) BRIDGE PREP SURFACE FOR PLANARITY TEST	3 DAYS	
10) FIELDTURF FIELD	14 DAYS	7/19 – 8/4
20) CRAFCO TRACK SURFACING	21 DAYS	8/9 – 9/1
21) BALL SAFETY NETTING	2 DAYS	
22) POLE VAULT BOX LONG JUMP PITS	2 DAYS	